



Shaler Area School District

SCOTT PRIMARY SCHOOL



Project Progress
March 02, 2018



MEP's Continue @ Administration



Massaro
CM SERVICES, LLC



MEP's Continue @ Administration



Massaro
CM SERVICES, LLC



Drywall Continues



Massaro
CM SERVICES, LLC



Painting Continues



Massaro
CM SERVICES, LLC



Painting Continues



Massaro
CM SERVICES, LLC



Ceramic Tile Continues in the Gang Bathrooms



Massaro
CM SERVICES, LLC



Ceramic Tile Continues in the Gang Bathrooms



Massaro
CM SERVICES, LLC



Ceramic Tile has Started In the Staff Bathrooms



Massaro
CM SERVICES, LLC



Gymnasium





Stage @ Gymnasium



Massaro
CM SERVICES, LLC



West Entry into Cafeteria





Gutters/Downspouts & Soffit/Fascia Continue



Massaro
CM SERVICES, LLC



North Elevation View

March 02, 2018



Massaro
CM SERVICES, LLC



South Elevation View

March 02, 2018



Massaro
CM SERVICES, LLC



Pull Planning

Week of February 26, 2018

PRIME	MON.	TUES.	WED.	THUR.	FRI.	S.O.G.
A-1 SARGENT	<ul style="list-style-type: none"> - R.L. Admin Room - Gym Vals - Lobby - Cabot 1st R A/B 					<ul style="list-style-type: none"> - Complete R.L. in Admin - R.L. in Lobby
NELLO	<ul style="list-style-type: none"> - Century - Steel Repairs - PA - Area C Admin - G.F. Plumb - G.F. Wall Tie - PA A/B Standing Seam - Roof Blocking 	<ul style="list-style-type: none"> - PA - Gym Roof - DTS 2 	<ul style="list-style-type: none"> - PA - Kitchen Roof 			<ul style="list-style-type: none"> - Complete R.O. Steel Repairs - Complete Admin Room - Complete Gym Roof - Begin Kitchen Roof - Complete 1st Coat Bldg Plu G.F. - Begin Elevator Install
RAM	<ul style="list-style-type: none"> - Trim/Fin G.F. A/B - Misc. Wall Board 1st Floor - Parcel Framing Parcel 					<ul style="list-style-type: none"> - Complete Parcel Framing - W. Parcel
HARRIS	<ul style="list-style-type: none"> - SW Gym Deck - Music Room Entrance 	<ul style="list-style-type: none"> - North Gym Wall CMU - West Gym Deck Mass SOWs 				<ul style="list-style-type: none"> - Complete Deck SW Corner Gym - Complete Wall Down Deck West Gym - North Gym Wall CMU Complete - Complete Music Room Entrance
VRABEL	<ul style="list-style-type: none"> - Area D Off. Main - Vents 	<ul style="list-style-type: none"> - Sprinkler - Area C Admin 				<ul style="list-style-type: none"> - Remove Sprinkler Install C/D - Complete R.L. Area C/D
HRANEC	<ul style="list-style-type: none"> - Area C Admin Duct - A/B Misc. 		<ul style="list-style-type: none"> - Tile Through Roof 			<ul style="list-style-type: none"> - Begin Admin Duct - Complete A/B Duct
EAST WEST	<ul style="list-style-type: none"> - Area C/D R.L.S 	<ul style="list-style-type: none"> - Wdg 				<ul style="list-style-type: none"> - Resolve GORD Issues





NEW PRIMARY SCHOOL ON SCOTT AVE.

Scheduled Work for Upcoming Weeks

- Continue MEP Systems
- Interior CMU
- Interior Drywall
- Interior Ceramic
- Interior Painting
- Roofing

