



Shaler Area School District

## SCOTT PRIMARY SCHOOL



Board Update  
March 23, 2018



# Gym Floor Prep



**Massaro**  
CM SERVICES, LLC





# Metal Framing @ Kitchen



**Massaro**  
CM SERVICES, LLC



# Interior Painting Continues



**Massaro**  
CM SERVICES, LLC





# Drywall @ Library Continues



**Massaro**  
CM SERVICES, LLC



# Drywall @ Claassrooms Continues



**Massaro**  
CM SERVICES, LLC





# Ceiling Grid and Light Fixtures @ Classrooms



**Massaro**  
CM SERVICES, LLC



# Ceiling Grid and Light Fixtures @ Classrooms



**Massaro**  
CM SERVICES, LLC





# Ceiling Grid/Light Fixtures & Diffusers @ Classrooms





# Grid in Area B Corridor



**Massaro**  
CM SERVICES, LLC





# Boiler Room Ceiling





# North Elevation View

March 23, 2018



**Massaro**  
CM SERVICES, LLC





# South Elevation View

March 23, 2018



**Massaro**  
CM SERVICES, LLC



# Pull Planning

## Week of March 19, 2018

PRIME	MON.	TUES.	WED.	THUR.	FRI.	WEEKLY SHOW US WEEK ENDING 3.23.18
A-13 SARGENT 3	- Dances GFR A/B - Run ELEVATOR WIRE - 1 <sup>ST</sup> F. A/B TERMINATING TESTING GFR	- GFR Lights				- Classroom Desks Complete GFR A/B - Run WIRE FOR BLK.
NELLO	- PA: C/D EPMD ROOF : STANDING SEAM - Windows - C/D - Tents @ SCOFFOLDING Room Roads - 1 <sup>ST</sup> F. R.P. TILE - 1st flr. - End	- CIVIC EXT. STEPS FORM				- Leds Paint 90% Complete - Area C/D Asst. G-plate - Run WIRE TIE A 1 <sup>ST</sup> FL. R.P. - Drainage VERTICAL GFR - Windows C/D Complete - Tents NEAT C/D - GFR 2nd FLOOR - Install VS GFR
RAM 12. SARG 2. FL.	- 1 <sup>ST</sup> F. Siding BOARDS - FRAMING KITCHEN/SPACE - CAPE ENTRANCE ROOF FRAMING - TIF 1 <sup>ST</sup> F. A/B - GENERATOR COILING - TIF ELEC. ROOM/B.R.					- GFR A/B BRICK AND TIE Complete - TIPS 4 <sup>TH</sup> 1 <sup>ST</sup> F. A (Wings) Complete - Haul B.R. (Acu Room) (Elev. Room) Complete - Down TIF
HARRIS 3/4	- PREP BRICK A - CIVIC/BRICK @ ENTRANCE CANOPY		ENTRANCE CANOPY (C)	- STAIR SI AND WALL	- ELEVATOR WALLS - ENTRANCE CANOPY (D)	- ENTRANCE CANOPIES COMPLETE - MUSIC ROOM CHAIRS COMPLETE - BEGIN ELEV. WALLS & ST WALLS
VABEL 3	- SPINDLE HEADS GFR					- GFR HEADS IN CLASSROOMS
HRANEC 4	- DIFFUSERS GFR - C CORRIDOR DUCT	- MEASURE EF IN KITCHEN	DELV. LIBRARY DUCT			- LIBRARY RISERS - C CORRIDOR COMPLETE - DIFFS. IN GFR CLASSROOMS
EAST 3 WEST 1	- TEST MAINS B-C		Hang Hangers in Kitchen C/D R's CONT.			- GFR RTU CURBS of 102 - TEST MAINS B-C







# NEW PRIMARY SCHOOL ON SCOTT AVE.

Scheduled Work for Upcoming Weeks

- Continue MEP Systems
- Interior CMU
- Interior Drywall
- Interior Ceramic
- Interior Painting
- Roofing

