



Shaler Area School District

SCOTT PRIMARY SCHOOL



April 06, 2018



Roofing Continues @ C& D



Massaro
CM SERVICES, LLC



Roofing Continues @ C& D



Massaro
CM SERVICES, LLC



Metal Roofing Continues @ A & B



Massaro
CM SERVICES, LLC



Main Entry





Drywall Bulkheads @ Main Corridor



Massaro
CM SERVICES, LLC



Drywall @ Administration



Massaro
CM SERVICES, LLC



Finishes Continue



Massaro
CM SERVICES, LLC



Finishes Continue





Finishes Continue





Finishes Continue



Massaro
CM SERVICES, LLC



Finishes Continue



Massaro
CM SERVICES, LLC



Finishes Continue



Massaro
CM SERVICES, LLC



Elevator Being Installed



Massaro
CM SERVICES, LLC



North Elevation View

April 06, 2018



Massaro
CM SERVICES, LLC



South Elevation View

April 06, 2018



Massaro
CM SERVICES, LLC



Pull Planning

Week of April 02, 2018

PRIME	MON.	TUES.	WED.	THUR.	FRI.	Weekly Goals Week Ending 4/6/18
A-13 SARGENT 12	- Device 1 1" FL A/B - RM. B.N. 10 ADMIN - 2nd Chamber Wiring 1" FL DEVICES		- Lights 1" FL A Classrooms →	→ Run Wire Kitchen →	→	- Full Wire Kitchen - Complete 21 Admin
NELLO 4 CAP 3 LB	OTR - Even. Insulation Turf Area C Admin 1" FL Heat Paint 1" FL A Corridor Bulkhead Clean 1" FL A Restrooms Rep. Tile 1" FL Classroom 2, 3 Area B Locker - Insulation R/F Kitchen Insulation Paver Gym Slab	→ Window Install D - CHILLER GAS P&P	→ CHILLER - VAPOR BARRIER # MEET GYM SLAB	→	→	- Beam Elevation Install - Complete Window Install - Temp Heat Admin - Complete Roof Area D - 2nd Chamber 2nd Downward - 2nd Gym Slab - 2nd Deck Slab - Complete 1st FL Lockers
RAM 12. CAP 2. FIN.	- Area B Classroom Bulkhead Admin Framing & Elevation T/F 1" FL Area A/B T/F 2nd Room 1" FL Room Cleaning 2nd 2nd A Restroom - Stage Bulkheads - Stage 2 Hand Board	→	- Admin Hang →	→	→	- Admin Framing Complete - 2nd Room Ceiling Complete - Begin T/F Library - Begin Ceiling 1st FL A - 2nd Stage Complete - 2nd Stage Bulkheads
HARRIS 5/6	- Finishing Chopsies C/Care - Dismantle Hydro - Clean Up/Misc.	→			→	- Complete Canopies
VRABEL 3	- Sprinkler Heads G/F A - Area A G/F FL Floor Drain Adjust Misc.	→	Heads 1" FL A	→ Even. Sump Pump →	→	- Elev. Sump Pump
HRANEC	- Area D Duct Install Kitchen Grills G/F A				→	- Complete G/F Grills - Area D Duct
EAST 3 WEST 1	- Pipe ID/Valve Tag G/F - Van 1st Connections	→	→	→	→	- Remove Trailer





NEW PRIMARY SCHOOL ON SCOTT AVE.

Scheduled Work for Upcoming Weeks

- Continue MEP Systems
- Interior CMU
- Interior Drywall
- Interior Ceramic
- Interior Painting
- Roofing

