



Shaler Area School District

## SCOTT PRIMARY SCHOOL



June 29, 2018



# Sidewalks Continue





# Sidewalks Continue





# Cafeteria Finishes Continue





# Kitchen Equipment Installation





# Finishes Continue @ Administration





# Finishes Continue @ Area B – First Floor





# Finishes Continue Library







# Finishes Continue Area A First Floor





# Finishes Continue

## Area B – Ground Floor





# Finishes Continue

## Area B – Ground Floor





# Finishes Continue

## Area B – Ground Floor





# Finishes Continue Area A Ground Floor





# Finishes Continue

## Area A Ground Floor





# North Elevation View

June 29, 2018



**Massaro**  
CM SERVICES, LLC



# South Elevation View

June 29, 2018







# Pull Planning

June 25, 2018

	PRIME	MON.	TUES.	WED.	THUR.	FRI.	Weekly Goals WEEK ENDING
A-1 SARGENT		- C. Corridor - Cafe Devices - Light in ERKID - Miss Cover		Kitchen Equip		→	
NELLO		- Paint 1st Fl - VET of Storage Room - Submittal/Change Order - 1st Fl Casework - 1st Fl Casework - Clean a/f Room - Glass in Doors	→ VET Music Room →	Paint 1st Fl a/f Jamb		→	
RAM		- GRAB 2nd Cor. - Kitchen, Gym Storage - Sound Practice Gym - Patch Columns - Music Room Tile - EICS	STOREFRONT		→	→	
BOVA		Kitchen Install		→		→	
VRABEL		- Kitchen Hook Up - Casework Sinks As Panel - Sprinkler Kitchen	→ HYDRO TEST			→	
HRANEC		- Roof Top Gym Fins	OFF SITE	OFF SITE	DELIV. KITCHEN TIE INS	→ Boiler Room	
EAST WEST		- CHILKER Ppm's				→ RTU #1 Start Up	





# SCOTT PRIMARY SCHOOL

## Scheduled Work for Upcoming Weeks

- Continue MEP Systems – Trim Out
- Interior Painting
- Flooring
- Casework
- Site Sidewalks
- Site Paving