



Shaler Area School District

SCOTT PRIMARY SCHOOL



Project Progress
January 05, 2018



Massaro
CM SERVICES, LLC



MEP's Continue



Massaro
CM SERVICES, LLC



Area B Main HVAC Trunk Line





Area B Interior Framing



Massaro
CM SERVICES, LLC



Cafeteria & Kitchen





Exterior Masonry





Main Entrance @ Scott Avenue





West Parking Lot Entrance



Massaro
CM SERVICES, LLC



North Elevation View



August 5, 2016



January 06, 2017



Massaro
CM SERVICES, LLC



North Elevation View

January 05, 2018



Massaro
CM SERVICES, LLC



South Elevation View



August 5, 2016



January 06, 2017



Massaro
CM SERVICES, LLC



South Elevation View

January 05, 2018



Massaro
CM SERVICES, LLC



Pull Planning

Week of January 02, 2018

| PRIME | MON. | TUES. | WED. | THUR. | FRI. | S.O.G. |
|-----------|------|--|--|--|--|--------|
| A-1 | X | <ul style="list-style-type: none"> - Light Joints - Trenches, no back filling - Backfill from trenches - Misc. | | | | |
| | X | | | | | |
| HARRIS | X | <ul style="list-style-type: none"> - Block Cuts | <ul style="list-style-type: none"> - Gr. R. A/B channels - Misc. | <ul style="list-style-type: none"> - Gr. R. A/B/C misc. | <ul style="list-style-type: none"> - Gr. R. A/B/C misc. | |
| NELO | X | <ul style="list-style-type: none"> - Trenching, Manhole Rm Wall - Trenches for Churnin flooring | | | | |
| VRABEL | X | OFF SITE | | | | |
| HANEC | X | <ul style="list-style-type: none"> - Duct Deliv. Area B - CONCRETE | <ul style="list-style-type: none"> - Install Duct in Area B - 1st Fl. Corridor | | | |
| EAST WEST | X | <ul style="list-style-type: none"> - Mezz. Units | | <ul style="list-style-type: none"> - Begin 1st Fl. B - Main Rm | | |





NEW PRIMARY SCHOOL ON SCOTT AVE.

Scheduled Work for Upcoming Weeks

- Continue Louvers & Windows
- Continue MEP Systems
- Steel Joists Area C
- Metal Decking on Area C
- Interior Metal Framing
- Interior/Exterior CMU @ Area C & D

