



Shaler Area School District

ROGERS ELEMENTARY



Project Progress
February 03, 2017



MUD, MUD, MUD





Area A – Brick



Massaro
CM SERVICES, LLC



Area A – Steel





Area A – Overview



Massaro
CM SERVICES, LLC



Area B – Cast in Place Wall Panels





Area B – Under Slab Utilities





Area B – Overview





North Elevation View

February 03, 2017



Massaro
CM SERVICES, LLC



South Elevation View

February 03, 2017



Massaro
CM SERVICES, LLC



Pull Planning

Week of January 30, 2017

PRIME	MON.	TUES.	WED.	THUR.	FRI.	S.O.G.
A-1	Underground	Underground - B follow bricklays	Underground - B	Underground - B	Underground - B	Complete VC AREA B
R&B	Layout Retention Tank #2 - Iron Workers (A) Remove CIP Wall REAR C	- Remove? ✓ - REAR CIP Wall C	- Retention Tank #2 - REAR CIP Wall C	- Retention Tank #2 - REAR CIP Wall C	- Retention Tank #2 - REAR CIP Wall C	- Retention Tank 2 Installed - Begin Backfill North of A
HARRIS	- Area A Postcast & Stair SI Top Off	Build Scaffolding Area A for Interior Walls Form Walls	- Interior Walls Area A - BRICK @ SRW#5	- Interior Walls Area A - BRICK @ SRW#5	- Interior Walls Area A - BRICK @ SRW#5	- BRICK @ SRW#5
VRABEL	AREA B U.G.'s ATKAMP SITE WATER SET SLEEP	AREA B U.G.'s SITE WATER RAINDUT	SITE WATER	SITE Waterline	SITE H2O LINE	Complete Ductline
NEUO	CIP Wall Form SET STEEL AREA A	CIP Wall Form Area A - TEAR SCAFFOLD Area A	CIP Wall Form - TEAR SCAFFOLD Area A	CIP Wall Form Area A - REMAINING AREA A CIP Wall Form Area A - SET STEEL AREA A	CIP Wall Form Area A - BUR DUMPER FIT - SET STEEL AREA A CIP Wall	SET AREA A STRUCT STEEL BUR DUMPER FIT - BRICK AREA B





ROGERS ELEMENTARY

Scheduled Work for Upcoming Weeks

- Area A & B CMU
- Area A Waterproofing
- Area C Cast-in-Place Wall Panels
- Under slab utilities Areas A & B
- Structural Steel Area A
- Retaining wall @ Clare Dr. nearly complete

