



Shaler Area School District

ROGERS ELEMENTARY



Project Progress
February 17, 2017



Area A



Massaro
CM SERVICES, LLC



Area A





Area A – Structural Steel





Area A – Overview





Area B





Area B





Area B Overview





North Elevation View

February 17, 2017



Massaro
CM SERVICES, LLC



South Elevation View

February 17, 2017



Massaro
CM SERVICES, LLC



Pull Planning

Week of February 13, 2017

PRIME	MON.	TUES.	WED.	THUR.	FRI.	S.O.G.
A-1	- Wall R.I. Area A As Req'd	- Wall R.I. Area A As Req'd	- Wall R.I. Area A As Req'd	- Wall R.I. Area A As Req'd	- Wall R.I. Area A As Req'd	
R&B	OFF SITE	Haul Soil OFF SITE	Haul Soil OFF SITE	Haul Soil OFF SITE	Haul Soil OFF SITE	
HARRIS	- Scaffolding @ A 006 - Brick @ North Wall of Area 'A' - Block @ Strips 2	- Lay Brick @ A006 - Brick North Wall As Available - Block @ Strip 2	- Block @ A006 - Brick North/East Wall of Area A	- Block @ A006 - Dumpster Red Walls Block/Brick - Brick North/East Area A	- Dumpster Red Walls Block/Brick - Brick North/East 'A'	- Complete Haul to Ready in Area A - Dumpster Red Walls
VRABEL	OFF SITE	OFF SITE	OFF SITE	OFF SITE	OFF SITE	
NEUO	- Tents @ Area A For Masons	- Tent @ Area A - CP Wall Forms - Gravel Deliv.	- Four Dumpster and Figs - Gravel Deliv for Area B	- Four Dumpster and Figs	- Steel Deliv. - Four CP Wall Area C	- Gravel in Area B - Four 1st Portals of CP Wall in Area C - Steel Deliv. - Area A





ROGERS ELEMENTARY

Scheduled Work for Upcoming Weeks

- Continue Area A CMU
- Continue concrete wall I Area B
- Continue structural steel in Area A
- Continue brick veneer Area A NE elevation
- Pour dumpster enclosure footing