



Shaler Area School District

NEW PRIMARY SCHOOL ON SCOTT AVENUE



Project Progress
February 23, 2017



Area A – Structural Steel



Massaro
CM SERVICES, LLC



Area A - Bar Joist





Area A – Overview





Area B – Slab on Grade Prep





Area C – Footings & Elevator Pit





Area C – Cast in Place Wall





Area B/C - Overview





North Elevation View

February 23, 2017



Massaro
CM SERVICES, LLC



South Elevation View

February 23, 2017





Pull Planning

Week of February 20, 2017

PRIME	MON.	TUES.	WED.	THUR.	FRI.	S.O.G.
A-1	- WALK R.I. AREA A AS REQ'D	- WALK R.I. AREA A AS REQ'D	- WALK R.I. AREA A AS REQ'D	- WALK R.I. AREA A AS REQ'D	- WALK R.I. AREA A AS REQ'D	- Complete in Walk R.I. AREA A (A1+A2)
R&B	- Haul SOIL OFF SITE	- Haul SOIL OFF SITE	- Haul SOIL OFF SITE	- Haul SOIL OFF SITE	- Haul SOIL OFF SITE	- BEGIN SDRM (Source Side) & Ret Tank #2 ? - Prep East Side for Hydro Scaffold 7.
HARRIS	- REMAINING BEARING WALLS IN AREA A	- FINISH BEARING WALLS IN A - DUMPSTER WALLS	- DUMPSTER WALLS - AREA A BRICK	- INTERIOR A WALLS AS AVAILABLE - AREA A BRICK	- INTERIOR A WALLS AS AVAILABLE - AREA A BRICK	- FINISH AREA A (A1+A2) BEARING WALLS - DUMPSTER WALLS
VRABEL	OFF SITE	OFF SITE	OFF SITE	OFF SITE	OFF SITE	—
NEUO	- POUR CIP WALL AREA C - STRIP/PIN DUMPSTER PAD FRT - STEEL DEVL. (JOIST/BRG)	- SET STEEL AREA A - STEEL DEVL. STRUCT. STEEL	- SET STEEL JOIST AREA A - POUR SOG AREA B	- SET STEEL JOIST AREA A	- SET STEEL JOIST AREA A	- STEEL JOIST/DECK DEVL. - BEGIN EXCAVATION - POUR CIP WALL - POUR SOG AREA B





ROGERS ELEMENTARY

Scheduled Work for Upcoming Weeks

- Continue Area A CMU & Brick Veneer
- Continue structural steel in Area A
- Prep Area B for Slab on Grade pour
- Continue Area C Cast in Place wall
- Begin Work on Storm Detention System 2

