



Shaler Area School District

SCOTT PRIMARY SCHOOL



Project Progress
November 10, 2017



Roof Decking



Massaro
CM SERVICES, LLC



Interior Bulkheads



Massaro
CM SERVICES, LLC



MEP Work Continues



Massaro
CM SERVICES, LLC



MEP Work Continues



Massaro
CM SERVICES, LLC



Masonry Areas C & D



Massaro
CM SERVICES, LLC



Masonry Areas C & D



Massaro
CM SERVICES, LLC



West Parking Lot





North Elevation View

November 10, 2017



Massaro
CM SERVICES, LLC



South Elevation View

November 10, 2017



Massaro
CM SERVICES, LLC



Pull Planning

Week of October 06, 2017

PRIME	MON.	TUES.	WED.	THUR.	FRI.	S.O.G.
A-1	-FA ON 1 ST F A+B -TRANSFORMER -GE F-A/B POWER RI	Fix Alarm RI 1 ST F A+B GE F A/B POWER RI	Fix Alarm RI 1 ST F A+B 1 ST F B - O.H. CONDUIT	Fix Alarm RI 1 ST F A+B 1 ST F B O.H. CONDUIT	Fix Alarm RI 1 ST F A+B -PEEM POWER ? 1 ST F B O.H. CONDUIT	
R&B	DEMO SIDEWALK	DEMO SIDEWALK	DEMO SIDEWALK RAIN LEADERS SOUTH A	WEST LOT	WEST LOT	-Begin Sidewalk Demo
HARRIS	-South BRICK -South AREA D BRICK -BRICK West Gym Wall -AREA C/D WALLS	-South BRICK COMPLETE -South AREA D (Common Area) BRICK -West Gym Wall BRICK -AREA C/D CONCRETE BRICK WALLS	-South BRICK West Gym Wall -South AREA D (Common Area) BRICK -West Gym Wall BRICK -AREA C/D CONCRETE BRICK WALLS -ELEVATOR SHAFT WALLS	-South BRICK West Gym Wall -South AREA D (Common Area) BRICK -West Gym Wall BRICK -ELEVATOR SHAFT WALLS -C/D CONCRETE BRICK WALLS	-South BRICK West Gym Wall -South AREA D (Common Area) BRICK -West Gym Wall BRICK -ELEVATOR SHAFT WALLS -C/D CONCRETE BRICK WALLS	-South BRICK West Gym Wall -South AREA D (Common Area) BRICK -West Gym Wall BRICK -ELEVATOR SHAFT WALLS -C/D CONCRETE BRICK WALLS
NELO	-RAM: SOUTH FORMING AREA D -SOUTH FORMING AREA D -BRICKING CUES WEST LOT -ROOF DECKING AREA A	-RAM: SOUTH FORMING AREA D -SOUTH FORMING AREA D -BRICKING CUES WEST LOT -ROOF DECKING AREA A	-RAM: SOUTH FORMING AREA D -SOUTH FORMING AREA D -BRICKING CUES WEST LOT -ROOF DECKING AREA A	-RAM: SOUTH FORMING AREA D -SOUTH FORMING AREA D -BRICKING CUES WEST LOT -ROOF DECKING AREA A	-RAM: SOUTH FORMING AREA D -SOUTH FORMING AREA D -BRICKING CUES WEST LOT -ROOF DECKING AREA A	-RAM: SOUTH FORMING AREA D -SOUTH FORMING AREA D -BRICKING CUES WEST LOT -ROOF DECKING AREA A
VRABEL	A+B - ARM OVERS	A+B ARM OVERS	- AREA C RESTROOM RI - A/B ARM OVERS	- AREA C RESTROOM RI	OFF SITE	BEGIN AREA C RESTROOM RI
HRANEK	1 ST F A	OFF SITE	1 ST F A DUCT	1 ST F A DUCT	1 ST F A DUCT	-BEGIN AREA A 1 ST F DUCT
EAST WEST	1 ST F A RI ROOF CUES A COMPLETE	1 ST F A RI	-1 ST F A RI	1 ST F A RI TIE IN VAV'S	1 ST F A RI TIE IN VAV'S	COMPLETE ROOF CUES AREA A -BEGIN VAV TIE IN AREA A 1 ST F.





NEW PRIMARY SCHOOL ON SCOTT AVE.

Scheduled Work for Upcoming Weeks

- Continue Louvers & Windows
- Continue MEP Systems
- West Parking Lot
- Metal Decking on Area B
- Interior Metal Framing
- Interior CMU @ Area C & D



Massaro
CM SERVICES, LLC